



					12-Jun-17							19-Jun-17							26-Jun-17							03-Jul-17							10-Jul-17							17-Jul-17																												
ID	Task Name	Duration	Start	Finish	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
1	Cambell st trunk main replacement	29 Days	12.06.17	21.07.17																																																																
2	Preliminaries / material procurment	15 Days	12.06.17	27.06.17																																																																
3	Contract Award / Pre-start meeting	1 day	12.07.17		★																																																															
4	Site establishment	1 Day	13.06.17																																																																	
5	Demolish existing structures	4 days	14.06.17	17.06.17																																																																
6	ACM removal and dumping	3 Days	19.06.17	22.06.17																																																																
7	New line install	5 Days	23.06.17	28.06.17																																																																
8	prep for hydro testing	1 Days	29.06.17																																																																	
9	Pressure testing / scour / chlorination	2 Days	30.06.17	1/07/2017																																																																
10	residual testing then connect new to existing	1 Day	03.07.17	04.07.17																																																																
11	Earthworks backfilling / compaction	2 Days	04.07.17	05.07.17																																																																
12	Construction - drain base	2 Days	05.07.17	06.07.17																																																																
13	Construction - drain wall	2 Days	07.07.17	10.07.17																																																																
14	Construction - drain HW.	2 Days	10.07.17	11.07.17																																																																
15																																																																				
16	Earthworks backfilling / compaction	2 days	12.07.17	13.07.17																																																																
17	Footpath prep / pour / finish	4 days	14.07.17	17.07.17																																																																
18	Handrail installation	1 days	18.07.17																																																																	
19	Topsoiling and tidy up	1 Day	19.07.17																																																																	
20	Site dis-establishment	1 day	20.07.17																																																																	
21	Practical Completion	1 day	21.07.17																																																																	
22																																																																				